

Mondrian Security Upgrade Schedule

| Date | Description | Week |
|------------------------|---|-------------|
| 26-Jun | Received owner information list | Preparation |
| 26-Jun to 7-Jul | Prepare new fob distribution list, bag and tag. | Preparation |
| 8-Jul | Deliver new fobs to site with distribution list. Begin with target hardening of all doors starting with service rooms. | Preparation |
| 12-Jul to 24-Jul | Distribution of new fobs to owners (must be completed before installation can begin) Continuation of target hardening | Preparation |

Start of 6-8 week system replacement period

| | | |
|-----------------------|---|-------|
| 26-Jul to 4-Aug | Implementation of temporary key system on all interior doors. Installation of new intercoms on all entrances with new proximity reader and installation of new wireless system for O/H gates. Old fobs and transmitters are now obsolete. New fobs and transmitters are to be used on main entrance doors and O/H gates. Existing common area key to be used on all interior doors. | 1 & 2 |
| 5-Aug to 20-Aug | Installation of new proximity readers on interior doors. Installation of new locksets on stairwell doors. Installation of floor by floor elevator control | 3 & 4 |
| 23-Aug to 3-Sep | Completion of access control system replacement, testing, commissioning and training on new program. New fobs and transmitters will now operate all interior doors. Installation of new camera system components. | 5 & 6 |
| 6-Sep to 17-Sep | Installation of additional doors and cameras to expand system. Re-Key all access control and stairwell doors to master key. Final completion | 7 & 8 |